

**BOX BUTTE AVENUE HISTORICAL LIGHTING-ALLIANCE NEBRASKA
SCHEDULE-PHASE 1
NOTICE TO PROCEED SET FOR APRIL 03, 2017**

Phase	Week #	Dates	Description of Work	#Days
1-1	1	April 3-7	Demo of sidewalk and curb	2
1-1	1		Demo Vault Lids	2
1-1	1		Set iron and vault lids	1
1-1	1		Replace inlet structure	1
1-1	2	April 10-14	Form curb and Gutter	1
1-1	2		Pour curb and gutter	1
1-1	2		Dig utility tunnel/backfill	1
1-1	2		Form and pour light pole bases	1
1-1	2		Place base course grade and form	1
1-1	2		Pour north half of sidewalk	1
1-1	3	April 17-21	Pour south half of sidewalk	1
1-1	3		Replace street pavers/cleanup	1
1-2	3		Demo sidewalk and curb	1
1-2	3		Replace inlet structure	1
1-2	3		Form curb and Gutter	1
1-2	4	April 24-28	Pour curb and gutter	1
1-2	4		Dig utility trench/backfill	2
1-2	4		Form and pour light pole bases	1
1-2	4		Place base course grade and form	1
1-2	4		Pour north half of the sidewalk	1
1-2	5	May 1-5	Pour south half of the sidewalk	1
1-1,2	5		Electrical-wiring etc.	3
1-1,2	5		Irrigation	3
1-2	5		Replace Street Pavers/cleanup	1
1-3	5		Demo sidewalk and curb	1
1-3	5		Replace inlet structure	1

1-1,2	6	May 8-12	Electrical-light poles, etc.	5
1-1,2	6		Place brick pavers	5
1-1,2	6		Irrigation	5
1-3	6		Form curb and gutter	1
1-3	6		Pour curb and gutter	1
1-3	6		Dig utility trench/backfill	1
1-3	6		Form and pour light pole bases	1
1-3	6		Place base course, grade and form	1
1-3	7	May 15-19	Pour north half of sidewalk	1
1-1,2	7		Electrical-light poles,wiring	3
1-1,2	7		Brick pavers	3
1-1,2	7		Plant trees and mulch	1
1-3	7		Pour south half of sidewalk	1
1-3	7		Replace street pavers/cleanup	1
1-4	7		Demo sidewalk and curb	1
1-4	7		Replace inlet structure	1
1-4	8	May 22-26	Form curb and gutter	1
1-4	8		Pour curb and gutter	1
1-4	8		Dig Utility trench/backfill	1
1-4	8		Form and pour light pole bases	1
1-4	8		Place base course, grade and form	1
1-4	8		Pour north half of sidewalk	1
1-4	9	May 30-June2	Pour south half of sidewalk	1
1-3,4	9		Electrical-wiring, etc.	4
1-3,4	9		Brick pavers	4
1-3,4	9		Irrigation	4
1-4	9		Replace street pavers/cleanup	1
1-3,4	9		Plant trees and mulch	1
1-3,4	10	June 5	Finish Electrical	1
1-3,4	10		Finish Irrigation	1
1-3,4	10		Finish brick pavers	1
1-3,4	10		Cleanup	1

PHASE Key

